



Flowerfield Road Reconstruction Project

City of Lexington & Blaine

Newsletter Issue No. 4 — September 14, 2015



Week in Review

This past week brought many important changes to the project. Listed below are highlights from this week's activities.

Wednesday 9/9/15

- Existing ground was shaped and graded for curb and gutter by Hardrives Inc.
- String line and stakes were placed for curb machine by subcontractor Curb Masters.

Thursday 9/10/15

- New curb was machine placed along the south side of Flowerfield starting on the west end of the project and finished for the day on the north side of Flowerfield near Griggs Ave by subcontractor Curb Masters.
- Further shaping and grading of road surface was done by Hardrives Inc.

Friday 9/11/15

- New curb was machine placed starting near Griggs Ave and progressed to Lexington Ave by subcontractor Curb Masters.
- Five concrete driveways were poured by subcontractor Curb Masters.

Tentative Schedule

Below is the Contractor's tentative schedule as it stands after the third week of construction.

| | | |
|---|---|---|
| Sept. 14 th – 17 th | - | Curb and Gutter Paving Sub Grade Preparation |
| Sept. 17 th – 18 th | - | Tolerance Reclaimed Base for Paving |
| Sept. 21 st | - | Asphalt Base Course Paving |
| Sept. 22 nd – 24 th | - | Project Site Restoration, Adjusting of Utilities, Driveway Paving |
| Sept. 25 th | - | Asphalt Wear Course Paving |

Driveway Access

Last week only saw the north side of Flowerfield receive new curb and gutter with the south side being slated to be paved today. Those residents will have 7 days from today or tomorrow depending on when their portion of the curb is paved where no access to your driveway will be permitted. Please park your vehicle along adjacent side streets. Additionally, those homeowners receiving a concrete driveway will see another week of no access once their driveway is poured as well. Orange tape and stakes will be installed around the driveway indicating freshly poured concrete.

Private Facilities in ROW

Throughout the construction process it has been discovered that many homeowners have installed irrigation systems, invisible fences, landscaping and other items adjacent to the street within the ROW. These items should be flagged or removed as soon as possible. The City is not responsible for any damage caused to private facilities in the ROW.

Safety



We urge you to use caution around the work site. Your assistance in reminding area children to stay clear of construction site and nearby equipment is key to ensuring a safe environment. Please let your children know the survey stakes represent valuable information and should not be disturbed. This helps to keep the contractor working efficiently. If re-staking is needed due to disturbance of this vital information, further time will be required to complete the work. Your patience and cooperation during this construction process will be appreciated.

General Contractor, Dan Hall, Hardrives, Inc. 612.490.9693

City of Lexington Questions
 Steve Winter, Project Engineer, 612.548.3121
 James Watters, Project Inspector, 612.548.3152
 Kevin Burns, Senior Project Inspector, 651.271.6584



City of Blaine Questions
 Jason Sundeen, Project Inspector 763.785.6157