



Flowerfield Road Reconstruction Project City of Lexington & Blaine

Newsletter Issue No. 6 — September 28, 2015



Week in Review

This past week's progress was hampered by more rain Wednesday and Thursday. Listed below is what was achieved before the rain hit.

Monday 9/21/15

- The 2" base course for Flowerfield Road was paved starting at the west end of the project and stopping near Dunlap Ave by Hardrives Inc.

Tuesday 9/22/15

- The 2" base course for Flowerfield Road was paved starting at Dunlap Ave and stopping near the east end of the project by Lexington Ave by Hardrives Inc.
- The 2" base course for the cul-de-sac on South Highway Drive was paved by Hardrives Inc.
- Two bituminous driveways were paved on the west end of the project by Hardrives Inc.
- Bituminous Driveways were prepped for paving with 4" of reclaimed material by Hardrives Inc.

Wednesday 9/23/15

- Bituminous Driveways were prepped for paving with 4" of reclaimed material by Hardrives Inc.

Friday 9/25/15

- Curb was backed filled with disturbed soil by Hardrives Inc.

Tentative Schedule

Below is the Contractor's tentative schedule as it stands after the fifth week of construction.

Sept. 28 th	-	Concrete Driveway Paving
Sept. 29 th – Oct. 2 nd	-	Project Site Restoration, Bituminous Driveway Paving
October -	-	Flowerfield Road final wear course.

Driveway Access

As it stands at the date of this newsletter, all but four residents should have a completed concrete driveway that is safe to drive on. The remaining four residents will have their driveway poured this week, weather permitting. As a reminder you will have seven days from the date your driveway is poured where you will not have access to your driveway. Colored tape and stakes surrounding your driveway will serve as a reminder that it is not yet safe to drive over the concrete.

Bituminous driveways should be paved this week as well. Those residents receiving bituminous driveways should gain access to their drives the same day it was paved.

Safety



We urge you to use caution around the work site. Your assistance in reminding area children to stay clear of construction site and nearby equipment is key to ensuring a safe environment. Please let your children know the survey stakes represent valuable information and should not be disturbed. This helps to keep the contractor working efficiently. If re-staking is needed due to disturbance of this vital information, further time will be required to complete the work. Your patience and cooperation during this construction process will be appreciated.

General Contractor, Dan Hall, Hardrives, Inc. 612.490.9693

City of Lexington Questions
Steve Winter, Project Engineer, 612.548.3121
James Watters, Project Inspector, 612.548.3152
Kevin Burns, Senior Project Inspector, 651.271.6584



City of Blaine Questions
Jason Sundeen, Project Inspector 763.785.6157