



Flowerfield Road Reconstruction Project

City of Lexington & Blaine

Newsletter Issue No. 7 — October 6th, 2015



Week in Review

With the start of a new month comes the final home stretch of construction activities before this project wraps up. Listed below is the past week in review and what is left to come in the month of October.

Monday 9/28/15

- Bituminous driveways were prepped for paving with 4" of reclaimed material by Hardrives Inc.

Tuesday 9/29/15

- Bituminous driveways were prepped for paving with 4" of reclaimed material by Hardrives Inc.
- Remaining concrete items including three driveways and various sections of curb were poured by subcontractor Curb Masters.

Wednesday 9/30/15

- Bituminous driveways were paved with 3" of material by Hardrives Inc.

Thursday 10/1/15

- Site cleanup and disturbed soil prep for landscaping by Hardrives Inc.

Friday 10/2/15

- Site cleanup and disturbed soil prep for landscaping by Hardrives Inc.

Tentative Schedule

Below is the Contractor's tentative schedule as it stands after the sixth week of construction.

October 6 th	Paving of remaining bituminous driveways. Raising of existing utilities to finished grade.
October 7 th – 9 th	Site restoration for sod and other landscaping activities.
October -	Paving of final wear course on Flowerfield Road.

Driveway Access

As it stands at the date of this newsletter, all residents should have access to their driveways as paving has been completed. Should you have any questions or concerns on the work that was done please feel free to reach out to your respective job site contacts listed below.

Thank you to everyone for your patience and understanding through what is understandably a frustrating time. Many residents work right out of their homes and having driveway access hindered was a big headache to you and those you work for. A special thank you goes out to those who were understanding and willing to work with us during the construction of this project.

Safety



We urge you to use caution around the work site. Your assistance in reminding area children to stay clear of construction site and nearby equipment is key to ensuring a safe environment. Please let your children know the survey stakes represent valuable information and should not be disturbed. This helps to keep the contractor working efficiently. If re-staking is needed due to disturbance of this vital information, further time will be required to complete the work. Your patience and cooperation during this construction process will be appreciated.

General Contractor, Dan Hall, Hardrives, Inc. 612.490.9693

City of Lexington Questions
 Steve Winter, Project Engineer, 612.548.3121
 James Watters, Project Inspector, 612.548.3152
 Kevin Burns, Senior Project Inspector, 651.271.6584



City of Blaine Questions
 Jason Sundeen, Project Inspector 763.785.6157